

Construction Projects in the Village of Hempstead

Force Main Project:

The Force Main Contractor Scalamandre is planning on milling & paving the top course for the final restoration along Front Street this week. Weather permitting, the (temporarily paved) force main trench along Front Street from South Franklin Street to Ingraham Blvd. will be milled on Friday 11/30/18 and paved on the following Monday 12/3/18. During these two operations, there will be rolling lane and street closures and we expect traffic congestion. Please make your travel plan accordingly. We will make further notification upon any change to the above schedule.

Main Street Beautification Project:

The Main Street Beautification project is active and will limit traffic migration at will on Main Street. This is ongoing weather permitting.

National Grid Project:

National Grid is scheduled to restore pavement on East Graham and filter Streets shortly, expect some disruption of traffic and some road closure.

Village of Hempstead – Sewer Maintenance Project:

BID #11 - HEMV 2017 2018 - Look Ahead Schedule				
12/3/18 - 12/7/18				
Date	Day	Street	Manhole	Manhole
12/3-4/2018	Monday Nite	Greenwich St b/t Jerusalem & Willow Ave	1501	1607
12/4-5/2018	Tuesday Nite	Greenwich St b/t Jerusalem & Ann St	1501	1604
12/5-6/2006	Wednesday Nite	Greenwich St b/t Ann St & Willow Ave	1604	1607
12/6-7/2007	Thursday Night	Brooklyn Rd b/t Dead End & Graham Ave West	1310	1311

If you have any questions, please call Department of Public Works 516-478-6270.